

Optimization & Performance Of Precast Segmental Construction In Bridge

Patel Kiran A, Asst. Prof. Prof. Nimita Gujar

Student of M.Tech (C.P.M.) 2nd Year, Asst. Prof. in Civil Engineering Department, Parul Institute of Technology, Parul University, Vadodara, Gujarat.

Abstract:

Precast segmental construction of bridges is being adopted across all major Highway and Metro projects in India. Such projects typically have a casting yard to be set up separately which must also have sufficient space to store the casted segments before being sent to site for erection. Currently, there are no systems employed in the precast yard to periodically monitor the performance of the process in place and the planning methodology utilized to make decisions regarding the number of moulds required are crude and depend greatly on subjective, experiential approaches. Such practices have contributed to poor planning performance which results in having excessive inventory or shortage in inventory. Also, previous studies concluded that the production management is fragmented. Hence, integrating erection, production and inventory into a single system to improve managerial practices in planning and forecasting. The objective is to develop an integrated planning model for production managers to take better planning decisions and explore alternative options to suit the predicted demand from time to time. This study makes use of the Arena Simulation tool to develop a model that mimics the precast segmental construction process. The model in the study is developed for short-line method of casting.

Keywords: Project optimization, Precast Segmental, bridges, Procurement, Management

DOI: [10.24297/j.cims.2023.4.20](https://doi.org/10.24297/j.cims.2023.4.20)

1. Introduction

In today's world many of the road bridges and metros are being built using the precast segmental construction method. This method provides with good quality end products, faster construction time and reduced risk for workers. However, such kind of construction requires additional space dedicated to precasting of these segments and this space is called a Precasting yard (PC yard). Generally, PC yards are setup close to the site and they have two major purposes to be fulfilled which are, casting the segments in specially designed moulds and then stacking them in the stacking yard until the segments complete their curing time requirement after which the segments are shifted to site as and when required for erection. PC yards can have multiple

number of casting beds (moulds) and multiple stacking beds to cater to demand of multiple launching girders at different location of the site which have to be coordinated. There are two types of precast segmental casting done which are Longline method and Short line method. Both the casting methods utilize the concept of match casting. The idea of match casting is to cast the segments so their relative erected position is identical to their relative casting position. This requires perfect fit or matching of the segments (which almost always have shear keys on their matching faces) which is achieved by directly casting one segment against the face of the preceding segment. In the Long line method of casting the production line consists of casting beds arranged end to end of about the same length as the span and hence the Long line factories tend to have a larger area requirement. In the Short line method of casting segments, the casting beds are not laid end to end instead a single mould is present in which segments are cast and then the next segment is match casted to the first segment with required adjustments made to the geometry of the segment as per design.

2. Literature Review

Construction industry, in recent years has adopted precasting wherever possible as this method enables shorter construction time compared to the traditional construction methods and also better quality control over their products. But on the flipside, the establishment of a precasting yard requires significant capital expenditure and it depends on the demand of the products it produces. Often these yards require significant storage space for the precast elements as they require to be stacked in a place until they attain their design strength and are to be transported to the site based on requirement and this space increases as the demand variability increases. This is known as buffer. Keeping such buffers to a minimum will significantly impact the financials of a project.

Application of lean concepts and techniques to fabrication shops promises substantial benefits to the construction industry they serve (Ballard and Arbulu 2004). Long lead times can extend project durations, promote premature design decision making or otherwise avoidable design redundancy and cause excess inventory and double handling of materials. Workflow variability and demand variability are some of the major sources of delays in prefabrication. Also, late receipt of design information, frequent design changes and changes in installation timing and sequence disrupt production schedules and cause fabricators to risk the loss of capacity. The authors suggest that demand variability and fabricator lead time must reduce together and will require collaboration at minimum between installer and

fabricator. The authors also provided an equation to depict various components of fabrication lead time.

$$FLT_i = iSDT + PT + FT_i + AT_i + DT + AC$$

Where, FLT_i is Fabrication lead time, SDT_i is shop drawing production and review time, iPT is procurement time, FT is fabrication time, AT is preassembly time, iDT is delivery time and AC is allowance for change.

(Arbulu and Ballard 2004) provides a strategy that targets the reduction of demand variability and stabilizing workflow on site. It proposes a combination of the use of Logistics Centers and a distributed (web-based) production control tool that increases visibility across supply chains as well as provide better forecast information (live). The authors also say that a shift is required from purchase thinking to system thinking. They illustrate the importance of system thinking with the concept of Merge Bias. (Ko 2012) presents a plan to improve fabricator production control systems in which a Lead Time Estimation Model (LTEM) was developed to approximate fabrication lead times according to historical data from customer's previous jobs. Two adjustment principles i.e., 1) start fabrication later relative to the required delivery dates and 2) shift production milestones backward to the end of production process, are built based on reducing the impact of demand variability. They were used to tune the production schedule to protect fabricators from the impact of demand variability. The effectiveness of the proposed plan model and adjustment principles were validated using a real precast fabricator in the initiative improvement iteration. The authors (N. N. Dawood and Neale 1993) state that poor performance of precasters in terms of inefficient resource utilization and over-stacking are commonplace in the precast industry, which is attributable to their inaccurate planning practices and poor managerial decisions. Hence, they developed a computer-based capacity planning model for precast concrete building products in order to help production managers to make better planning decisions and explore options open to them. A capacity planning model was developed using simulation technique to automate the process of planning and test several managerial decisions. The model involves the assessment of existing capacity and forecast future needs over a selected planning horizon using several market and plant characteristics. Also, the objects of the model are basically entities and attributes. The entities are elements of the system being simulated and they can be individually identified and processed. Plant and products are regarded as entities of the model and each entity may possess one or more attributes to convey extra information about it and

attributes can also be used for controlling queue discipline. Also, in another study done by author (Nashwan N. Dawood 1994), he focuses on development of an integrated production planning/stock forecasting model. In this paper he concluded that there are certain deficiencies in the use of standard stock control models in the precast industry and that they are incapable of handling fluctuations in demand and resource utilization. The author also mentions that in the construction industry demand is very unstable and highly seasonal and therefore carrying stock is essential to stabilize resource utilization. Authors (Marzouk et al. 2010) present a special purpose simulation model to capture the uncertainty in bridge construction. The model accounts for the interaction between different resources involved in the construction of bridges using incremental launching technique. Here, they describe two methods (single form and multiple forms) of execution used for these segments fabrication. The proposed simulation model utilizes STROBOSCOPE as a simulation engine and is coded by Visual Basic 6.0. Also, an actual case study has been presented to illustrate the capabilities of the developed model and validate its performance. A sensitivity analysis was conducted for the case to study the impact of assigned resources in the estimated durations of segment fabrication and deck construction.

The authors (Akhavian and Behzadan 2014) argue that in the absence of precise data with high spatial and temporal accuracy, realistic modeling of arrival and service processes in queuing systems simulation is not a trivial task. To alleviate this problem, data collection and knowledge extraction with regards to the interaction of entities in a queuing system were investigated. In particular the paper discussed major queue properties, and described the designed algorithms for knowledge discovery in the queuing systems like the interarrival times and service time and queue discipline. It was concluded that relying solely on expert judgements, secondary (historical) data from past projects and purely mathematical theories without considering the nature and unique characteristics of the current project may result in misrepresentation of the real system in a construction simulation model which can adversely affect the reliability of the simulation output and make the results unacceptable for decision-making.

Processes before and after the production of precast components are ignored by most researchers, but these operations account for a large proportion of the precast component's time in practice at site. To ensure the accurate calculation of precast component's completion time and its on-time delivery, the authors (Wang and Hu 2017) adopted a modified

nine process scheduling model. Also, the authors have revised their traditional flow-shop sequencing model under three scenarios of daytime, night and all-day transportation. Based on the genetic algorithm two case studies were conducted to test the validity of the scheduling model and it achieved 17.7, 35.7 and 15.4% cost savings in the three scenarios, respectively.

3. Brief Methodology:

Step – 1: Understanding the current process of workflow at site for precast segmental construction.

- a) A site visit to a large scale highway project under construction in Mumbai, India was made to understand the process and workflow for precast segmental construction.
- b) Upon interviewing with the PC yard Project Manager, there was a clear understanding of the planning process adopted by the project team for making various decisions regarding the size of PC yard required and number of moulds to be procured.
- c) Studying previous literatures which also depict similar process in other projects as well.

Step – 2: Collecting data from previously completed sites to identify scope for improvements, and for testing the validity of the models proposed.

- a) PC yard data from a previously executed large metro project was collected for the purpose of analyzing the execution phase of the project.
- b) Interpretations of the analysis provided various insights into the differences between the initial planning and actual execution of plan.
- c) Differences were used to identify the need for improvement in the current process and also to identify or target specific operation centers.

Step – 3: Replicating the precast segmental construction process using a simulation tool.

- a) Literature review provided with studies where researchers have used a wide range of simulation software tools to replicate the processes. After studying this, Arena Simulation software tool was considered for this research work.
- b) Arena Simulation was chosen as the tool based on Discrete Event Simulation modelling approach which is widely used in the supply chain management and logistics field as a decision support system.
- c) The process observed at site is replicated in the tool to capture the major workflow paths and conditions in the process.

d) Validation of the model is to be done by using data from a completed project.

Step – 4: Providing various options/combinations for improvements in the process with simulation tool.

a) The study tries to look at the interactions taking place between casting yard and stacking yard, as well as the erection location.


b) Identifying factors/parameters that can contribute to performance variation in the process.

c) Analyzing the impact on the system by varying these parameters by using simulation tools to identify the bottlenecks in the process under different scenarios. After analysis a new strategy for operation of the yard is adopted based on the results of simulation and making further modifications.

Step – 5: Suggesting various technological improvements to the processes to reduce WIP and cycle time.

a) Based on literature and improvements in construction methods, suggestions on the possible changes that can be made to the engineering, material and construction practices shall be made.

This process is followed for all segments in the bridge.



4. Conclusion

In this study, various stages of precast segmental construction was analyzed to determine the need for improvements in the process. It was identified that previous studies on precast segmental construction considered the processes only up to segment casting process at the precast yard. This study considered storage of segments also to be a part of the system as data from site showed that maximum duration taken up by a particular process was for curing among all the other processes undergone by the segment.

The data collected from Project Site - A showed that there was a need for optimizing the storage space and production rate of segments in the precast yard to the rate of erection of segments. Management of space for storage of segments proved to be crucial in large scale bridge and metro projects. When this particular issue was investigated, it was found that the planning process was ad-hoc in nature due to which the sites were experiencing constant pressure in

arranging sufficient resources to satisfy the schedule demands. This study focuses on the applicability of a simulation tool for improving the decision making process. Arena simulation tool was utilized to model the real world processes in the precast segmental construction system. Segment production, storage and erection processes were modelled to replicate the functioning of the system. Challenges in replication of constraints on the system were modelled by using various modules presented by the tool. The use of simulation tool was found to be useful for trying out various scenarios by changing the parameters such as availability of resources and processing times. This proved that such simulations can be a fast and cheaper way to evaluate multiple options by decision makers without actually working on the site where the cost and delays due to changes are pretty high. Some of the advantages and drawbacks of using the simulation model are:

Acknowledgment

Foremost, I would like to express my sincere gratitude to my advisor Assistant Professor Nimita Gujar for enlightening me at the first glance of research, and for his patience, motivation, enthusiasm, and immense knowledge. Her guidance helped me in all the time of research and writing of this thesis. I could not have imagined having a better advisor and mentor for my project work. I am extremely thankful to, Principal, PIT for providing me infrastructural facilities to work in, without which this work would not have been possible. I would also like to thank Harsh Kapdi civil engineer, structure engineer Sangita Patel, Dixita Patel who had to help me to complete my work. I would also like to thank concrete assistant Anup Kude, Vipul Bhai for their support and for providing me all whenever I needed. At the last but not least I would like to thank my all the teacher and friends to helping me.

References

1. Akhavian, Reza, and Amir H. Behzadan. 2014. "Evaluation of Queuing Systems for Knowledge-Based Simulation of Construction Processes." *Automation in Construction* 47: 37–49. <http://dx.doi.org/10.1016/j.autcon.2014.07.007>.
2. Akhnouk, Amin K., and Hala Elia. 2019. "Developing High Performance Concrete for Precast/Prestressed Concrete Industry." *Case Studies in Construction Materials* 11: e00290. <https://doi.org/10.1016/j.cscm.2019.e00290>.
3. Arani Mukhopadhyay. 2014. "Productivity Improvement of Segmental Construction by Synchronizing Casting and Erection Phases."

4. Arbulu, Roberto, and Glenn Ballard. 2004. "Lean Supply Systems in Construction." 12th Annual Conference of the International Group for Lean Construction (January 2004): 13. <http://iglc.net/Papers/Details/291/pdf%5Cnhttp://iglc.net/Papers/Details/291>.
5. Ballard, G, and R Arbulu. 2004. "Making Prefabrication Lean." Proc. 12 th Ann. Conf. of the Int' l. Group for Lean ...: 1–14. http://www.iglc2004.dk/_root/media/13037_004-ballard-arbulu-final.pdf.
6. Cecini, Domenico, Simon A. Austin, Sergio Cavalaro, and Alessandro Palmeri. 2018. "Accelerated Electric Curing of Steel-Fibre Reinforced Concrete." Construction and Building Materials 189: 192– 204. <https://doi.org/10.1016/j.conbuildmat.2018.08.183>.
7. Dawood, N. N., and R. H. Neale. 1993. "A Capacity Planning Model for Precast Concrete Building Products." Building and Environment 28(1): 81–95.
8. Dawood, Nashwan N. 1994. "Developing a Production Management Modelling Approach for Precast Concrete Building Products." Construction Management and Economics 12(5): 393–412.
9. Erdem, T. K., L. Turanli, and T. Y. Erdogan. 2003. "Setting Time: An Important Criterion to Determine the Length of the Delay Period before Steam Curing of Concrete." Cement and Concrete Research 33(5): 741– 45.
10. Ergen, Esin, Burcu Akinci, and Rafael Sacks. 2007. "Tracking and Locating Components in a Precast Storage Yard Utilizing Radio Frequency Identification Technology and GPS." Automation in Construction 16(3): 354–67.
11. Ko, Chien Ho. 2010. "An Integrated Framework for Reducing Precast Fabrication Inventory." Journal of Civil Engineering and Management 16(3): 418–27.
12. Marzouk, Mohamed, Hisham Zein, El Dein, and Moheeb El Said. 2010. "Application of Computer Simulation to Construction of Incremental Launching Bridges." 3730.
13. Pan, Nai-hsin, Tsung-chih Chiu, and Kuei-yen Chen. 2008. "Full-Span Pre-Cast Launching Method (FPLM) Analysis with Dynamic Simulation — Case Studies of Taiwan High-Speed Rail (THSR) Project." 17: 592–607.
14. Song, Linguang, Tanvir Mohammed, David Stayshich, and Neil Eldin. 2015. "A Cost Effective Material Tracking and Locating Solution for Material Laydown Yard." Procedia Engineering 123: 538– 45. <http://dx.doi.org/10.1016/j.proeng.2015.10.106>.
15. Tighare, Prerna, and Mr. R C Singh. 2017. "Study of Different Methods of Curing of Concrete & Curing Periods." International Journal for Research in Applied Science & Engineering Technology 5(V): 444–47. www.ijraset.com.

16. Wang, Zhaojing, and Hao Hu. 2017. "Improved Precast Production-Scheduling Model Considering the Whole Supply Chain." *Journal of Computing in Civil Engineering* 31(4): 1-12.